

Greenfire Management Services Weekly Update

Edward U. Demmer Memorial Library



GREENFIRE
— BUILDERS OF THE FUTURE —

Update Week of December 3, 2018



First course of siding and soffit on the South side of the building is complete. Once all base siding is installed, the batten board will be placed on top for desired final appearance.



Stone veneer has been installed around the columns and the aluminum storefronts are in place.




Multi-purpose room cabinets and countertop are installed. Trim work is finished around the borrowed lights.



View of the basement opening trim on the East addition.



Circulation desk soffit is painted. The vertical face will be covered with custom fabricated wood veneer and trim.




Basement opening trim skirt installed. Rubber treats and tile will be installed next.



Trim work around the door and windows of the Maker Room.



Vaulted ceiling is painted and light fixtures are ready to be installed.



Above ceiling work is complete and ceiling grid and acoustical tile has been installed.

Week Ahead

Coming up this week, siding installation will continue around the building. On the lower level, flooring, carpet and tile will begin installation. The trim work will be completed on the upper level. Bathroom fixtures will be installed in all three bathrooms. Inspections will also take place this week for HVAC, plumbing, and electrical work above the ceiling grid.

About Greenfire

Greenfire Management Services, LLC is a construction management firm with two locations in Milwaukee and Wausau, Wisconsin. Founded in 2010, Greenfire is a wholly-owned company of the Potawatomi Business Development Corporation, the investment arm of the Forest County Potawatomi Community, and as such, maintains minority contractor status.